

Working Hours & Deliveries

Working Hours

The site core operating hours will be 0800 – 1800 hours Mondays to Fridays and 0800 – 1300 hours on Saturdays.

Deliveries

- All construction access including vehicles making deliveries to the site or removing spoil or other material will be via the designated routes.
- It is envisaged during peak construction up to 7 deliveries a day is expected.
- During non- peak activities up to 5 deliveries a day is expected.
- No deliveries will be allowed to stand on the public highway at the gated access before 10am or after 5pm. This will be stated in the logistics requirements issued to all suppliers and contractors.
- A booking system will be used to plan and control access for deliveries to the site.
- Bulk deliveries will be required to be booked 24 hours prior to acceptance.
- All vehicles attending the site unannounced will be turned away and notice issued to the company concerned. Small deliveries will be required to telephone one hour before arrival
- Where practical, deliveries will be made to site on a “just in time” basis and will be planned to avoid peak traffic times. All deliveries will be strictly scheduled and planned for, with the logistics manager / gateman controlling access to site.
- All deliveries for each phase of the works will be off loaded within the site boundary to the locations noted within the logistics plan in Appendix A.
- Lorry loads will be sheeted when they leave site to prevent wind-blown debris littering the road and neighbourhood.
- We request that all our logistics supply chain partners are either Fleet Operator Recognition Scheme (FORS) accredited or adopt the principals and standards laid out by the Construction
- Logistics and Community Safety (CLOCS) scheme.
- Wheel washing facilities will be installed at the exit gates as noted within the logistics plan issued. A gateman will control this access and only allow vehicles to leave site if fully clean with no risk of affecting external roads.
- The Contractor shall monitor on a daily basis the areas immediately surrounding the site to ensure dust and dirt is minimised.
- Plant will only be allowed to operate within the confines of the site boundary, including delivery and collection and the contractor will ensure that all plant and vehicles are properly maintained. All plant and vehicles will be operated by experienced personnel.
- All vehicles and plant will be secured at the end of each working day and will only operate during the core working hours.