

Demolition works at Units 4-6, Meadow Road, Reading

Client: Greys Midland Ltd	Site: Meadow Road, Reading	Job: TBC	Task: Demolition package	Start Date: TBC
-------------------------------------	--------------------------------------	--------------------	------------------------------------	---------------------------

The Site Supervisor (competent person) will undertake this risk assessments to ensure that all the significant risks are adequately controlled before commencement of work

If with all measures in place, the work is still considered to be unsafe, the Site Supervisor should seek advice from their Safety Manager.

Level of Likelihood	Severity of Hazard	Risk Rating
1. Extremely Unlikely	1. Minor Injury	1-5 Not significant
2. Unlikely	2. Less than 7 day injury	6-10 Low
3. Possible	3. 7 day Injury plus	11-15 Medium
4. Probable	4. Major Injury	16-20 High
5. Highly Likely	5. Death	21-25 Extreme

X	1. Extremely unlikely	2. Unlikely	3. Possible	4. Probable	5. Highly Likely
1. Minor Injury	Not significant	Not significant	Not significant	Not significant	Not significant
2. Less than 7 day Injury	Not significant	Not significant	Low	Low	Low
3. 7 Day Injury plus	Not significant	Low	Low	Medium	Medium
4. Major Injury	Not significant	Low	Medium	High	High
5. Death	Not significant	Low	Medium	High	Extreme

Formula: *Likelihood x Severity = Risk Rating*

e.g. Likelihood of 2 (Unlikely) x Severity of 3 (3 day injury plus) = Risk rating of 'LOW'

Where the initial risk rating is 5 or more, this should be reduced to a lower means practicable through implementation of control.

Removal of rubbish and soft strip of buildings

Hazard	Who is at risk and why	Initial Risk			Control measures	Risk Rating			Safe to work Y/N
		L	S	R		L	S	R	
Noise & dust from stripping out internal fixings	Operatives are at risk of Respiratory problems Chronic ear problems	3	4	12	Half mask with FFP3 filter Ear protection Good ventilation Exclusion zones Heras fence	2	4	8	Y
Manual handling of materials during soft strip out	Operatives are at risk Cuts to finger and hands Back injuries Pulled muscles Fractures of toes and feet	4	4	16	Use of waste trollies Development of drop zones P.P.E gloves, Safety boots	3	4	12	Y
Flying debris from stripping materials	Operatives are at risk of Cuts Eye injury	3	4	12	P.P.E safety glasses	2	4	8	Y

Hazard	Who is at risk and why	Initial Risk			Control measures	Risk Rating			Safe to work Y/N
		L	S	R		L	S	R	
Slips trips and falls while removing rubbish	Operatives are at risk of Sprains Strains Cuts Fractures Head injury	4	4	16	Good house keeping Temporary lighting rigged if required P.P.E non slip footwear	3	4	12	Y
Hand Tools to remove fixings	Operatives are at risk of Eye injury Strains Cuts Fractures	4	3	12	Tools must be properly maintained by competent persons. Operatives prior to their use must complete visual checks of tools and ensure they are in good working order. Specific checks should be made as follows: Chisels for mushroom heads, Hammer and crow bar for deterioration, Open-ended spanners for splayed jaws, Damage to pick and shovel handles. Eye protection is to be provided and used whenever work is done using cold chisels, drills, grinders or other tools where there is risk of flying particles or other pieces of the tool breaking off. Other PPE should be selected and used as appropriate. Open-bladed knives, screwdrivers, and other sharp tools are to be carried and used so as not to cause injury to the user or others. All tools should be kept clear of unnecessary grease,	2	2	4	Y
Contact with live services when removing fixings	Operatives are at risk of Electrocution Burns Fatality	5	5	25	Isolation of all services prior to soft strip Certificate issued to the site manager prior to soft strip Qualified person only to disconnect services Site Manager to have voltage detecting pen	2	5	10	Y

Hazard	Who is at risk and why	Initial Risk			Control measures	Risk Rating			Safe to work Y/N
		L	S	R		L	S	R	
Working at height to remove fixings	Operatives are at risk of Fractures Head injury Back injury Fatality	4	5	20	Working at heights training Podiums – erected by PASMA trained ops Tower scaffold – erected by PASMA trained ops No ladders permitted on site Permit system	3	5	15	Y
Coming into contact unidentified asbestos materials	Operatives are at risk of Respiratory problems Cancer Asbestosis Mesothelioma Fatality	5	5	25	Asbestos demolition survey Induction Segregation Identification labels Asbestos awareness training Background monitoring taking place Follow asbestos management plan	2	5	10	Y
Fire within the buildings	Operatives are at risk of Burns Smoke inhalation Respiratory problems Damage to property Fatality	3	5		Fire plan Fire extinguishers No smoking on site designated area only Hot works permit	2	5	10	Y

Remote demolition of buildings and associated works

Hazard	Who is at risk and why	Initial Risk			Control measures	Risk Rating			Safe to work Y/N
		L	S	R		L	S	R	
Noise & dust from remote demolition	Operatives and general public are at risk of Respiratory problems Chronic and acute ear problems Damage to property	4	4	16	Noise & Dust Management plan Keep stockpiles lower than hoarding and regularly dampen down Well maintained plant Water suppression P.P.E FFP3 half mask	3	4	12	Y
Movement of plant during demolition	Operatives, site visitors and general public are at risk of Entrapment Crushing Damage to property	4	5	20	Traffic management plan Exclusion zone Heras fence panels Banksman Two way radios	2	5	10	Y
Delivery of plant/skips etc to site	Operatives, site visitors and general public at risk of Serious Injury Crushing Damage to property	4	5	20	Delivery restrictions Trained and competent banksmen for all deliveries Planning of major deliveries Exclusion zones	3	5	11	Y

Over turning of demolition plant	Operatives, site visitors are at risk of Crushing Entrapment Damage top plant Damage to property	3	4	12	Check all ground conditions Banksman Trained operatives only to use demolition plant	2	4	8	Y
Uncontrolled collapse of structure	Operatives, site visitors and general public are at risk of Crushing Damage to property Damage to plant and equipment	3	5	15	Trained operatives only to operate plant Exclusion zones Banksman Heras fence panels FOPS on plant Method of works	2	5	10	Y
Flying debris from remote demolition	Operatives, site visitors and general public are at risk of Impact injury Damage to property Damage to plant	3	4	12	Exclusion zones Heras fence panels Banksman	2	4	8	Y
Members of public coming onto site	Operatives Physical abuse	3	2	6	Heras fence panels double clipped Locked gate at all times Hoarding to be erected in public areas	2	2	4	Y
Coming into contact with live services	Operatives and site visitors at risk of Serious Injury Burns	4	5	15	Co-ordinated of area/exclusion zone Toolbox talk Signage Banks men Disconnection certifications	2	5	8	Y

--	--	--	--	--	--	--	--	--	--

Assessor Name: William Crooks MIDE

Assessor Signature: WCS

Date: 11/11/2019

[illegible]

