



Robust Restoration

43 Church Road
Caversham
RG4 7AG

Start Date to End Date	Phase/Zone	Description of work
15/09/2025 to 18/09/2025	Scaffold, skip	Scaffold to be erected and skip will be delivered onsite
22/09/2025 to 29/09/2025	Rear of the house	The tiles will be stripped off and put aside for the rear of the house, felt and battened
29/09/2025 to 02/10/2025	Lead Valley's- Three at the rear	The lead valleys will be stripped out and new stepped valleys will be installed using code 5 lead
03/10/2025 to 09/10/2025	Tiling	Tiling in rear of the house, completing the rear roofing
10/10/2025 to 17/10/2025	Front of the house	The tiles will be stripped off and put aside for the front of the house, felt and battened
20/10/2025 to 25/10/2025	Tiling	Tiling in front of the house, completing the front roofing
28/10/2025 to 01/11/2025	Lime mortar work	Verges and ridges will bedded and pointed
03/11/2025 to 06/11/2025	Vertical tiling	Tiles and battens will be stripped off
07/11/2025 to 11/11/2025	Felt and batten	Felt and batten will be installed
12/11/2025 to 14/11/2025	Vertical tiling	Tiles will be re-laid

Note: Dates are likely to change slightly
depending on weather