

Dust control guidance

Potential dust source	Dust control guidance
Major haul roads and traffic routes	■ Install permanent surfaces with regular inspection and maintenance (Figure 2.2). ■ Plan routes to be away from residents and other sensitive receptors, such as schools and hospitals.

Visible exhaust smoke	■ Vehicles and equipment should not emit black smoke from exhaust systems except during ignition at start-up.
-----------------------	--

Material handling operations	■ Always keep the number of handling operations to a minimum by ensuring that dusty material isn't moved or handled unnecessarily.
------------------------------	---

Potential dust source	Dust control guidance
Material handling operations	■ Always keep the number of handling operations to a minimum by ensuring that dusty material isn't moved or handled unnecessarily.

ACCESS ROAD

Constructed access road or any temporary / shared access from Henly rd to be used for all Access requirements.

No parking associated with the site is to be taken place on the public highway at anytime.

No footpath or road closures will be required.

TREE PROTECTION BARRIERS

It is essential for the future health of the trees to be retained on site, that all development activity is undertaken outside the root protection zone of these trees, whenever this is practical. The position of the proposed protective fencing for the site is shown on the plan by a green line. The position of the fence is to be marked out with biodegradable marker paint on site and agreed with appropriate representatives from the LPA and contractor. The fencing will be erected prior to any works in the vicinity of the trees and removed only when all development activity is complete. The protective fencing will be as (or similar and fit for purpose) that shown in BS 5837

