



Customer Name:	Mr Calvin Bell	Purchase Agreement No.	WF0701AX
Installation Address:	Flat C, 3 Christchurch Gardens, READING, Berkshire, RG2 7AH		
Home Telephone:	0	Daytime Telephone:	07966319214
Customer Service Centre:	Central (44)		
Surveyor Name:	Mr David Richards	Surveyor Code:	DR123

Illustrations are to show openings and design styles as viewed from inside, and are not drawn in proportion or to scale with each other




1) Bedroom Window-PVCu TRADITIONAL TILT SASH WINDOWS

HT1, 1270 mm. wide x 1470 mm. high, 1st Transom: 715, Arched Head infill: White, Box/Lining Finish: White, Decorative Horns: Through Horns, Finish: White, Furniture Finish: Gold, Gasket Colour: Black, Glass Whole Frame: 4mm Clear, Grgn/Lead Style Lvl 1: Authentic Georgian, Sealed Unit Type: Energy Saver Plus, Spacer Colour: Black, Window Boards: White




2) Kitchen Window-PVCu TRADITIONAL TILT SASH WINDOWS

HT1, 1300 mm. wide x 1470 mm. high, 1st Transom: 715, Arched Head infill: White, Box/Lining Finish: White, Decorative Horns: Through Horns, Finish: White, Furniture Finish: Gold, Gasket Colour: Black, Glass Whole Frame: 4mm Clear, Grgn/Lead Style Lvl 1: Authentic Georgian, Sealed Unit Type: Energy Saver Plus, Spacer Colour: Black, Window Boards: White




3) Bedroom Window-PVCu TRADITIONAL TILT SASH WINDOWS

HT1, 815 mm. wide x 1160 mm. high, 1st Transom: 560, Arched Head infill: White, Box/Lining Finish: White, Decorative Horns: Through Horns, Finish: White, Furniture Finish: Gold, Gasket Colour: Black, Glass Whole Frame: 4mm Clear, Grgn/Lead Style Lvl 1: Authentic Georgian, Sealed Unit Type: Energy Saver Plus, Spacer Colour: Black, Window Boards: White




4) Landing Window-PVCu TRADITIONAL TILT SASH WINDOWS

HT1, 955 mm. wide x 1470 mm. high, 1st Transom: 715, Arched Head infill: White, Box/Lining Finish: White, Decorative Horns: Through Horns, Finish: White, Furniture Finish: Gold, Gasket Colour: Black, Glass Whole Frame: 4mm Clear, Grgn/Lead Style Lvl 1: Authentic Georgian, Sealed Unit Type: Energy Saver Plus, Spacer Colour: Black, Window Boards: White



5) Bedroom Window-PVCu TRADITIONAL TILT SASH WINDOWS

HT1, 1300 mm. wide x 1660 mm. high, 1st Transom: 810, Arched Head infill: White, Box/Lining Finish: White, Decorative Horns: Through Horns, Finish: White, Furniture Finish: Gold, Gasket Colour: Black, Glass Whole Frame: 4mm Clear, Grgn/Lead Style Lvl 1: Authentic Georgian, Sealed Unit Type: Energy Saver Plus, Spacer Colour: Black, Window Boards: White



6) Bathroom Window-PVCu TRADITIONAL TILT SASH WINDOWS

HT1, 815 mm. wide x 1390 mm. high, 1st Transom: 675, Arched Head infill: White, Box/Lining Finish: White, Decorative Horns: Through Horns, Finish: White, Furniture Finish: Gold, Gasket Colour: Black, Glass Whole Frame: Stippolyte, Grgn/Lead Style Lvl 1: Authentic Georgian, Sealed Unit Type: Energy Saver Plus, Spacer Colour: Black, Toughened Glass, Window Boards: White



7) Access Building Works-Access Equipment

BD1, , Edge Protection(m): 1, Elevation: Front, Full Scaffolding: Yes, Minimum Available Depth(mm): 100, No of Storeys: 2, To Fit Windows: Yes, Working Platform Height(m): 3



8) Admin Administration-Order Administration

ADM1A, , Services Fee: Yes

Date: 02 March 2019

Customer Name:	Mr Calvin Bell	Purchase Agreement No.	WF0701AX
Installation Address:	Flat C, 3 Christchurch Gardens, READING, Berkshire, RG2 7AH		
Home Telephone:	0	Daytime Telephone:	07966319214
Customer Service Centre:	Central (44)		
Surveyor Name:	Mr David Richards	Surveyor Code:	DR123

Order Value:	£ 12,700
Balance:	£ 10,160

Report Details

Provisional Installation Date:	Week Commencing (None) Please note this date is only provisional and the Customer Service Centre will telephone you once the units are received to confirm the installation appointment.
Estimated Time:	2 Men, 30 Hours.
Property Type:	Flat
Access Restrictions:	None
Access Equipment Required:	Yes - over bay
Parking Restrictions:	None
Special Vehicle / Skip:	No
Other Documents:	Asbestos removal letter is not applicable Visual Quality Standard left with customer Consent to Install agreed at sale

Is The Installation Subject To:

Planning Permission:	No	Listed Building:	No
Restricted Covenant:	No	Restricted Lease:	No
Customer Owns Property:	Yes	Any Other Permissions:	None

Customer Responsibilities: Customers are responsible for removal and refitting of all items to enable the installation to take place, including:

Telephone Junction Boxes, Alarm Systems, Nets, Curtain Tracks, Blinds, Pelmetts, Electrical Wiring, Internal Decoration, External Decoration,
Please note: it is also the Customer's responsibility to satisfy themselves in advance of installation that refitting and redecoration (including any matching of finishes) will be achievable to their satisfaction.

During the installation can we request that our installers are provided with a clear working area and all occupants, especially children and pets, remain out of the working area whilst work is being carried out. This is to ensure the safety of all during the installation.

Notes: (None)

Declaration: I have checked all details on this page carefully. I understand the legal importance of ensuring that the written Agreement accurately records everything which I want Everest to provide and that Everest will rely entirely on this. I confirm that the above products are precisely as specified by me during my sales consultation (OR as varied by me from those specified during my sales consultation, in discussion with the Surveyor) and agree the product specification and installation details set out above and on the continued attached pages of this Surveyor Visit Report. I agree to pay the Everest installers the balance outstanding (or sign a Completion Certificate if settlement is by Everest Home Solutions) on the final day of installation.

Customer Signature:



Date: 02 March 2019