

493 Basingstoke Road control of noise, dust and debris

METHOD STATEMENT CONTROL of DUST and DEBRIS

Dust will be reasonably contained by damping

Workplaces will be isolated as far as reasonably practicable.

Screening/sheeting will be installed where necessary. Site management to be consulted.

Suitable temporary and directional signage will be installed as necessary.

Operatives will wear appropriate PPE Dust masks.

COSHH Regulations, exposure limits, to be observed

All areas will be left tidy after operations are complete.

Site Inductions to emphasise procedures

Dust and debris will be generated during the works. This will be controlled as far as reasonably practicable.

Competent operatives will be employed and power tools grinding, cutting drilling and hand tools will be suitably designed for the task. Dust producing tools will be properly managed and used as little as possible.

Whilst working internally dust will be contained within working areas and suitable ventilation will be arranged.

Dust areas will contain operative personnel only No other persons as far as reasonably practicable

METHOD STATEMENT for NOISE CONTROL

Workplace areas will be isolated See Dust and Debris Method Statement.

The responsible persons management team will be informed where noise can not be suitably controlled.

Suitable time periods for noisy activities will be determined where such work is unavoidable - as reasonably practicable.

Ear defenders will be worn by all operatives where Action Levels are exceeded. [Noise at Work Regulations]

Noise Assessments will be carried out appropriately.

Environmental directives will be observed.

Instructions to cease work will be observed when received from site management.

Noise pollution to be monitored.

Machinery will be used externally as far as reasonably practicable.

Operatives will be made aware during Site Inductions.