

Number	Species	Works Required	Reasons for Works	Status	Plan No.
02J6	Sycamore	Remove failed branch north at source	Potential failure point	CA	1
02JD	Walnut	Lift crown to 2m over grass 2m clearance over cloister	Facilitate site use	TPO (T42)	1
04UY	Amelanchier	Lift crown to 3m over road way	Facilitate site use	CA	1
02JF	Wellingtonia	Remove dead wood (Advisory)	Safety/Amenity	TPO (T41)	1
02JG	Manna Ash	Lift crown to 2m	Facilitate site use	CA	1
02JJ	Pillar Crab	Achieve 1m clearance from building lift to 5m over turning circle	Facilitate site use	CA	1
006D	Birch	Lift crown to 3m	Facilitate site use	CA	2
02MP	Lawson's Cypress	Remove dead wood, Ivy and hanging branch	Safety/Amenity	CA	2
02MH	Holly Group (0004)	Remove sucker growth	Amenity	CA	2
02MB	Large Leaved Lime	Remove sucker growth and trunk epicormic to 4m	Facilitate survey	CA	2
02M1	Great White Cherry	Lift crown to 2m (secondary growth only)	Facilitate site use	CA	2
02LW	Tulip Tree	Remove dead wood (Advisory) Lift crown to 3m	Safety/Amenity	TPO (T29)	2
02MR	Holm Oak	Reduce original tree structure to approximately 4m	On-going crown management	CA	2
02LY	Sycamore	Remove sucker growth	Facilitate survey	CA	2
02LX	Mongolian Lime	Lift crown to 2m	Facilitate site use	CA	2
02LV	Copper Beech	Lift crown to 3m 5m over road way reduce crown to achieve 2m clearance from building, remove dead wood	Facilitate site use/safety	TPO (T27)	2
02LU	Holm Oak	Lift Crown- 6m over road ways 3m over foot path	Statutory clearance	CA	2
02LN	Holly	Shape Crown (hedge cutter)	Amenity/ Statutory clearance	CA	2
02LE	Yew	Lift crown to 2m with 1m clearance over cloister	Facilitate site use	CA	2
05KD	Japanese Maple	Lift crown making contact with building and cloister (Secondary growth only)	Facilitate site use	CA	2
05DT	Japanese Maple	Lift crown making contact with cloister (Secondary growth only)	Facilitate site use	CA	2
02LJ	Yew	Lift crown to 2m with 1m clearance over cloister	Facilitate site use	CA	2
05DU	Japanese Maple	Lift crown to 2m	Facilitate site use	CA	2
02LK	Magnolia	Lift crown to 2m	Facilitate site use	CA	2
02LM	Magnolia	Lift crown to 2m	Facilitate site use	CA	2
05DG	Japanese Maple	Lift crown to 2m	Facilitate site use	CA	2
02LS	Holly Cultivar	Lift crown to 2.5m Remove dead wood	Facilitate site use	CA	2
02LR	Holly Cultivar	Lift crown to 2.5m (to path edge only)	Facilitate site use	CA	2
02LP	Dog Wood	Lift crown to 2m over foot path, remove reversion	Facilitate site use	CA	2
02LL	Hawthorn	Lift crown to 3m over foot path only	Facilitate site use	CA	2
02LQ	Holly	Lift crown to 2m	Facilitate site use	CA	2
02JN	Liquidambar	Remove dead wood. Lift crown to 2m	Site safety	TPO (T31)	2
02JP	Norway Maple	Remove dead wood. Lift branch off cloister to achieve 1m clearance	Site safety	TPO (T32)	2
02JR	Cherry	Fell to ground level	Terminal decline	CA	2
02JT	Apple Cv.	Reduce crown 1-2m (dynamic wood only)	Hazard reduction	CA	2
02JZ	Silver Maple	Reduce crown as described in attached specification and photos	Crown retrenchment	TPO (T33)	1
02K0	Silver Maple	Reduce lowest limbs east to achieve 2m clearance from cloister	Clear structures	TPO (T36)	1
02K1	Silver Maple	Lift crown up to 3m, by reducing lateral to second break. Remove dead wood	Facilitate site use/safety	TPO (T37)	1
02K2	Silver Maple	Reduce end loading of branches NW to achieve 3m clearance from building and Cherry	Clear structures	TPO (T38)	1
02JY	Cherry	Lift crown to 2m	Facilitate site use	CA	1
02JV	Plane Tree	Reduce crown E. 3m. Lift crown NW to achieve 2m clearance over cloister Lift crown S. 2m	Clear structures	TPO (T32)	3
02K3	Yew	Remove dead wood	Improve access	TPO (T37)	1
02K4	Cedar	Carry out reduction of dynamic growth 1-2m and lift crown as described in attached specification. Remove dead wood (Advisory)	On-going crown management	TPO (T38)	1
02K5	Common Lime	Lift crown and remove sucker growth to 2m. Remove dead wood (Advisory)	Facilitate site use/safety	TPO (T39)	1
02K9	Whitebeam	Fell to ground level	Divert traffic from Cedar	CA	1
02KA	Whitebeam	Lift crown to 3m	Facilitate site use	CA	1
02KB	Whitebeam	Lift crown to 3m	Facilitate site use	CA	1

02KC	Whitebeam	Lift crown to 3m reduce crown from building to achieve minimum 1m clearance	Facilitate site use	CA	1
02KF	Tibetan Cherry	Reduce crown from building to achieve 1m to 2m clearance	Clear structures	CA	4
02KJ	Tibetan Cherry	Reduce crown from building to achieve 1m to 2m clearance	Clear structures	CA	4
02KK	Tibetan Cherry	Reduce crown from building to achieve 1m to 2m clearance	Clear structures	CA	4
02KL	Tibetan Cherry	Reduce crown from building to achieve 1m to 2m clearance	Clear structures	CA	4
02KM	Tibetan Cherry	Reduce crown from building to achieve 1m to 2m clearance	Clear structures	CA	4
02KN	Tibetan Cherry	Reduce crown from building to achieve 1m to 2m clearance. Remove die back to suitable pruning points	Clear structures	CA	4
05QX	Japanese Maple	Reduce crown from building to achieve 1m clearance lift to 3m over foot path	Clear structures	CA	4
05QW	Japanese Maple	Reduce crown from building to achieve 1m clearance lift to 3m over foot path	Clear structures	CA	4
05QV	Japanese Maple	Reduce crown from building to achieve 1m clearance lift to 3m over foot path	Clear structures	CA	4
02L9	Cypress	Fell to ground level (hollowing)	Site safety/ Facilitate new planting	CA	4
02LA	Cypress	Fell to ground level	Facilitate new planting	CA	4
02KR	Holly	Lift crown to 2m. Reduce crown from building & cloister to achieve 1m to 2m clearance	Clear structures	CA	4
02KQ	Dog Wood	Reduce crown from building to achieve 1m clearance	Clear structures	CA	4
02KS	Cherry	Fell to ground level	Terminal decline	CA	4
04UZ	Pittosporum	Lift crown to 2m	Facilitate site use	CA	3
02KV	Cherry Plum	Lift crown to 2m	Facilitate site use	CA	3
02KW	Pittosporum	Lift crown to 2m	Facilitate site use	CA	3
02KX	Cherry	Lift crown to 2m (foot path only)	Facilitate site use	CA	3
04V0	Field Maple	Lift crown to 3m	Facilitate site use	CA	3
04V1	Field Maple	Lift crown to 3m. Clear street Light	Facilitate site use	CA	3
04V2	Field Maple	Lift crown to 3m Reduce crown from building to achieve 1m to 2m clearance	Clear structures	CA	3
04V3	Field Maple	Lift crown to 3m Reduce crown from building to achieve 1m to 2m clearance. Clear street light	Clear structures	CA	3
04V4	Field Maple	Lift crown to 3m Reduce crown from building to achieve 1m to 2m clearance. Clear street light	Clear structures	CA	3
02L2	Ash	lift crown to 6m over road 4m over car park remove dead wood total Clear street light	Facilitate site use/site safety	CA	3
04V5	Norway Maple	Clear street light and sign south, lift 6m over road	Facilitate site use	CA	3
04V6	Norway Maple	Lift crown to 3m	Facilitate site use	CA	3
04V7	Norway Maple	Lift crown to 3m	Facilitate site use	CA	3
04V8	Lime	Lift crown to 3m	Facilitate site use	CA	3
04V9	Lime	Lift crown to 3m	Facilitate site use	CA	3
04VA	Lime	Lift crown to 3m	Facilitate site use	CA	3
04VC	Norway Maple	Lift crown to 4m	Facilitate site use	CA	3
02LB	Manna Ash	Lift crown to 3m	Facilitate site use	CA	3
05DP	Holly Cv.	Remove dead wood and reshape crown	Retrenchment of crown	CA	2
05DL	Bull Magnolia	Lift crown to 3m over foot path 1m over cloister and roof	Clear structures	CA	2