

Manhole Schedule	
MH Name	MH Details
S11	N:170307.702 E:470008.075 CL:40.703 IL:39.022 TYPE 4/4A 1200Ø Depth to IL:1.681 Pipe in IL:39.097 Pipe in IL:39.059 Pipe out IL:39.022
	N:170292.895 E:470005.369 CL:40.736 IL:39.191 TYPE 3 450Ø Depth to IL:1.545 Pipe out IL:39.191
SW101 (Catchpit)	N:170304.257 E:470000.321 CL:40.781 IL:39.135 TYPE 3 450Ø Depth to IL:1.646 Pipe in IL:39.135 Pipe out IL:39.135
SW102	N:170303.477 E:470074.542 CL:40.250 IL:39.050 TYPE 3 450Ø Depth to IL:1.200 Pipe out IL:39.050
SW103 (Catchpit)	N:170311.115 E:470015.760 CL:40.783 IL:39.097 TYPE 3 450Ø Depth to IL:1.686 Pipe in IL:39.097 Pipe out IL:39.097
SW104	N:170335.550 E:469974.136 CL:40.567 IL:40.112 Rodding Eye 100Ø Depth to IL:0.455 Pipe out IL:40.112
SW105	N:170343.556 E:469992.041 CL:40.568 IL:39.868 TYPE 4B 225Ø Depth to IL:0.700 Pipe in IL:39.868 Pipe out IL:39.868
SW106	N:170330.450 E:469997.902 CL:40.600 IL:39.135 TYPE 3 450Ø Depth to IL:1.465 Pipe in IL:39.185 Pipe out IL:39.135
SW107	N:170322.083 E:469994.955 CL:40.550 IL:38.975 TYPE 3 450Ø Depth to IL:1.575 Pipe out IL:38.975
SW108	N:170317.258 E:469984.166 CL:40.550 IL:38.975 TYPE 3 450Ø Depth to IL:1.575 Pipe out IL:38.975
SW109	N:170317.258 E:469984.166 CL:40.550 IL:38.975 TYPE 3 450Ø Depth to IL:1.575 Pipe out IL:38.975

Manhole Schedule	
MH Name	MH Details
SW201	N:170310.729 E:470058.426 CL:40.507 IL:39.807 TYPE 4B 225Ø Depth to IL:0.700 Pipe out IL:39.807
SW202	N:170321.088 E:470065.565 CL:40.550 IL:39.681 TYPE 4B 225Ø Depth to IL:0.869 Pipe in IL:39.681 Pipe out IL:39.681
SW203	N:170329.030 E:470083.546 CL:40.378 IL:39.484 TYPE 4B 225Ø Depth to IL:0.894 Pipe in IL:39.484 Pipe out IL:39.484
SW204	N:170303.477 E:470074.542 CL:40.250 IL:39.050 TYPE 3 450Ø Depth to IL:1.200 Pipe out IL:39.050
SW208	N:170327.238 E:470095.423 CL:40.398 IL:39.948 Rodding Eye 100Ø Depth to IL:0.450 Pipe out IL:39.948
SW209	N:170333.576 E:470097.876 CL:40.375 IL:39.775 Rodding Eye 100Ø Depth to IL:0.600
SW210	N:170339.086 E:470110.317 CL:40.375 IL:39.775 Rodding Eye 100Ø Depth to IL:0.600 Pipe out IL:39.775
SW211	N:170337.258 E:470106.189 CL:40.375 IL:39.725 TYPE 4B 225Ø Depth to IL:0.650 Pipe in IL:39.725 Pipe in IL:39.725 Pipe out IL:39.725
SW212	N:170320.734 E:470113.507 CL:40.192 IL:38.765 TYPE 3 450Ø Depth to IL:1.427 Pipe in IL:38.765 Pipe in IL:38.815 Pipe out IL:38.765
SW213	N:170344.925 E:470123.977 CL:40.375 IL:39.775 Rodding Eye 100Ø Depth to IL:0.600 Pipe out IL:39.775

Manhole Schedule	
MH Name	MH Details
SW214	N:170341.040 E:470115.206 CL:40.375 IL:39.679 TYPE 4B 225Ø Depth to IL:0.696 Pipe in IL:39.679 Pipe out IL:39.679
SW215	N:170324.693 E:470122.446 CL:40.192 IL:38.624 TYPE 3 450Ø Depth to IL:1.568 Pipe in IL:38.699 Pipe in IL:38.749 Pipe out IL:38.624
SW216	N:170330.817 E:470136.275 CL:40.450 IL:38.548 TYPE 3 450Ø Depth to IL:1.902 Pipe out IL:38.548
SW301	N:170302.296 E:470050.057 CL:40.587 IL:40.075 Rodding Eye 100Ø Depth to IL:0.512 Pipe out IL:40.075
SW302	N:170284.658 E:470049.046 CL:40.519 IL:40.058 Rodding Eye 100Ø Depth to IL:0.461 Pipe out IL:40.058
SW303	N:170298.944 E:470040.368 CL:40.614 IL:39.891 TYPE 4B 225Ø Depth to IL:0.723 Pipe in IL:39.891 Pipe in IL:39.891 Pipe out IL:39.891
SW304	N:170273.647 E:470032.608 CL:40.519 IL:40.058 Rodding Eye 100Ø Depth to IL:0.461 Pipe out IL:40.058
SW305	N:170288.533 E:470023.351 CL:40.660 IL:39.691 TYPE 3 450Ø Depth to IL:0.968 Pipe in IL:39.691 Pipe in IL:39.691 Pipe out IL:39.691
SW306	N:170268.532 E:470024.653 CL:40.521 IL:40.057 Rodding Eye 100Ø Depth to IL:0.464 Pipe out IL:40.057
SW307	N:170277.881 E:470006.222 CL:40.670 IL:39.557 TYPE 3 450Ø Depth to IL:1.113 Pipe in IL:39.557 Pipe out IL:39.557

Manhole Schedule	
MH Name	MH Details
SW308	N:170263.856 E:470014.912 CL:40.525 IL:39.447 TYPE 4B 450Ø Depth to IL:1.078 Pipe in IL:39.447 Pipe out IL:39.447
SW309	N:170284.733 E:470055.134 CL:40.224 IL:39.763 TYPE 4B 225Ø Depth to IL:0.461 Pipe out IL:39.763
SW310	N:170262.633 E:470019.502 CL:40.486 IL:39.202 TYPE 3 450Ø Depth to IL:1.284 Pipe in IL:39.277 Pipe in IL:39.327 Pipe out IL:39.202
SW501	N:170266.426 E:470009.393 CL:40.468 IL:39.327 Rodding Eye 100Ø Depth to IL:0.493 Pipe out IL:39.975
SW502	N:170305.803 E:469985.237 CL:40.621 IL:40.000 Rodding Eye 100Ø Depth to IL:0.621 Pipe out IL:40.000
SW503	N:170291.736 E:469994.040 CL:40.639 IL:40.614 IL:39.679 TYPE 4B 225Ø Depth to IL:0.960 Pipe in IL:39.679 Pipe in IL:39.679 Pipe out IL:39.679
SW504	N:170253.362 E:469998.023 CL:40.136 IL:39.825 TYPE 4B 225Ø Depth to IL:0.311 Pipe out IL:39.825
SW505	N:170273.741 E:469985.235 CL:40.369 IL:39.583 TYPE 4B 225Ø Depth to IL:0.786 Pipe in IL:39.583 Pipe out IL:39.583
SW506	N:170296.023 E:469969.388 CL:40.382 IL:39.782 TYPE 4B 225Ø Depth to IL:0.600 Pipe out IL:39.782
SW507	N:170281.824 E:469978.370 CL:40.318 IL:39.230 TYPE 3 450Ø Depth to IL:1.088 Pipe in IL:39.305 Pipe in IL:39.305 Pipe in IL:39.305 Pipe out IL:39.230

Manhole Schedule	
MH Name	MH Details
SW601	N:170364.772 E:470013.433 CL:40.663 IL:40.202 Rodding Eye 100Ø Depth to IL:0.461 Pipe out IL:40.202
SW602	N:170339.978 E:470018.979 CL:40.661 IL:39.961 TYPE 4B 225Ø Depth to IL:0.700 Pipe in IL:39.961 Pipe out IL:40.066
SW603	N:170346.756 E:470034.138 CL:40.718 IL:39.899 TYPE 4B 225Ø Depth to IL:0.819 Pipe in IL:39.899 Pipe out IL:39.899
SW604	N:170360.540 E:470027.975 CL:40.623 IL:39.323 TYPE 4B 225Ø Depth to IL:1.300 Pipe in IL:39.323 Pipe out IL:39.323
SW701	N:170332.077 E:470072.052 CL:40.537 IL:39.937 Rodding Eye 100Ø Depth to IL:0.600 Pipe out IL:39.937
SW702	N:170358.165 E:470060.388 CL:40.570 IL:40.109 Rodding Eye 100Ø Depth to IL:0.461 Pipe out IL:40.109
SW703	N:170345.040 E:470066.256 CL:40.538 IL:39.795 TYPE 4B 225Ø Depth to IL:0.743 Pipe in IL:39.795 Pipe in IL:39.795 Pipe out IL:39.795
SW704	N:170321.805 E:470057.680 CL:40.618 IL:40.156 Rodding Eye 100Ø Depth to IL:0.461 Pipe out IL:40.156
SW705 (Catchpit)	N:170337.978 E:470050.462 CL:40.618 IL:39.100 TYPE 3 450Ø Depth to IL:1.518 Pipe in IL:39.100 Pipe in IL:39.100
SW706	N:170347.225 E:470046.343 CL:40.618 IL:40.157 Rodding Eye 100Ø Depth to IL:0.461 Pipe out IL:40.157

Manhole Schedule	
MH Name	MH Details
SW707	N:170364.772 E:470051.768 CL:40.652 IL:40.191 Rodding Eye 100Ø Depth to IL:0.461 Pipe out IL:40.191
SW708	N:170359.834 E:470040.725 CL:40.637 IL:39.937 TYPE 4B 225Ø Depth to IL:0.700 Pipe in IL:39.937 Pipe in IL:39.937 Pipe out IL:39.937
SW709	N:170358.128 E:470036.911 CL:40.600 IL:39.895 TYPE 4B 225Ø Depth to IL:0.819 Pipe in IL:39.705 Pipe in IL:39.895 Pipe out IL:39.895
SW1400	N:170321.219 E:470025.432 CL:40.766 IL:40.250 Rodding Eye 100Ø Depth to IL:0.516 Pipe out IL:40.250
SW1401	N:170308.141 E:470031.280 CL:40.735 IL:40.106 TYPE 4B 225Ø Depth to IL:0.629 Pipe in IL:40.106 Pipe out IL:40.106
SW1402	N:170311.066 E:470050.100 CL:40.689 IL:39.989 TYPE 4B 225Ø Depth to IL:0.700 Pipe out IL:39.989
SW1403	N:170315.635 E:470048.060 CL:40.721 IL:39.868 TYPE 4B 225Ø Depth to IL:0.853 Pipe in IL:39.868 Pipe in IL:39.868 Pipe out IL:39.868
SW1404	N:170332.327 E:470040.605 CL:40.725 IL:39.375 TYPE 3 450Ø Depth to IL:1.350 Pipe in IL:39.425 Pipe out IL:39.375

HEALTH, SAFETY & ENVIRONMENT

It is the responsibility of the client to ensure that those undertaking the works are competent and experienced in the type of work to be undertaken.

In addition to the hazards usually associated with the types of work detailed on this drawing, the following specific hazards have been identified through design risk assessment. The planning and execution of the works should take into account all usual and specific hazards.

Hazards should also be taken into account in the maintenance, operation, decommissioning and demolition of the works.

 Ground conditions may be unstable during excavation.

NOTES

- All dimensions are in millimetres (mm) and levels in metres Above Ordnance Datum (mAOD) unless noted otherwise.
- Do not scale from this drawing.
- The copyright in this drawing belongs to Structa LLP; the designs and details may not be used on any project other than that indicated in the titleblock.
- Where CAD or BIM files of the drawing are issued, they are provided for the convenience of others, and shall not be used for construction purposes or relied upon for accuracy or completeness.

Cl	21.05.19	CONSTRUCTION ISSUE	PD	GE	AD
Rev.	Date	Description	Drawn	Checked	Approved

FOR CONSTRUCTION

GREEN PARK VILLAGE, PHASE 4

MANHOLE SCHEDULES
SHEET 2

- Structural
- Civil
- Geo-environmental

structa

London | Glasgow | Hemel Hempstead | Swindon | Warwick | www.structa.co.uk

Drawing No: 5361-1059 Revision: C1